

LHC Machine Committee - 6 May, 2009

---


## Schedule Impact of Sector 3-4 Repair and Sector 5-6 Connection Cryostats

Francesco Bertinelli - TE/MSC  
(10 minutes)

On behalf of - and with several contributions from - surface and IC teams

Consider only 3-4 D-area for this presentation


CC: update since LMC 15 April, TETM 28 April



## 3-4 D-area: baseline planning (Chamonix)

---


- Main assumptions:
  - last magnets «ready for installation» **W15**
  - sequence of magnet installation to be respected
  - keep same sequence of IC series activities
  - no contingency for Non Conformities
  
- Closing of W bellows: earliest plan for **W23**, no slack  
no vacuum subsectors made available earlier



# Detail of 8-Weeks IC work

"IC half-cell"		SSS Q30		MB A31		MB B31		MB C31		
IC name	OBOI	OOBI	OBBIA	OBBIB	OBOI					
1 Magnet ready for installation		W15						W15		
2 Magnet transported		W15						W15		
3 Survey positioning / check		W16						W16		
4 QC: start IC		W16	W16				W16		W16	
5 BB: Busbar Brazing		W17	W16	W16		W16	W16		W17	
6 QC: BB		W17	W16	W16		W16	W16		W17	
7 insulate BB		W17	W16	W16		W16	W16		W17	
8 US: ultrasonic welding spools		W17	W16	W16		W16	W16		W17	
9 insulate spools		W19	W16	W16		W16	W16		W19	
10 ELQA: PAQ		W17								
11 Insert N-Line		W18								
12 Cable N-Line		W18							W18	
13 ELQA: HVQN		W18								next half cell
14 ELQA: AIV1		W19								next half cell
15 US weld N-line		W19							W19	
16 ELQA: MPAQ	all D-area	W19								all D-area
17 ELQA: AIV2		W20								next half cell
18 insulate N-line board		W20							W20	
19 ELQA: MHVQN	all D-area	W20								all D-area
20 TIG weld 139 N-line flange		W21							W21	
21 TIG weld M to N		W21							W21	
22 Cryo thermometers	W21	W21					W21	W21	W21	
23 Final QC-IC certification		W22	W22		W22		W22	W22	W22	
24 Close W bellows		W23	W23		W23		W23	W23	W23	


Assumes all previous IC work already done






## 3-4 D-area: update planning

---

- Revisit assumptions:
  - magnet installation: last 2 dipoles **W16**, last 2 SSS **W18**
  - sequence of magnet installation: **peaked at end of period, IC work « piled up »**
  - keep same sequence of IC series activities: **Quality Control activities imply more effort and time; sequences kept so far, may be relaxed in some cases (e.g. PAQs) but risky**
  - no contingency for Non Conformities: **!!!**




## 3-4: main remaining electrical NC



soldering or

- Increase with speed
- Overhead
- ELQA results (e.g. PAQ with high leakage current)
- Cu stabiliser resistance (Andrzej's talk)




# 3-4 D-area: detailed updated planning

IC	BR	SP	V	E	C'	Y	X	Pq	M	N-I	AIV1	N-US	AIV2	MP	M2N	N weld	Therm	W
IC	BR	SP	V	E	C'	Y	X	Pq	M	N-I	HA			22	w20	w20		
QQBI.26R3														22	w20	w20		w22
QBBI.A27R3														22	w20	w20		w22
QBBI.B27R3														22	w20	w20	w21	w22
QBQI.27R3		5								6	8	11	12	22	w20	w20	w21	w22
QQBI.27R3									5					22	w21	w21		w22
QBBI.A28R3			8	8					5					22	w21	w21		w22
QBBI.B28R3									5					22	w21	w21	w22	w23
QBQI.28R3	6	7								8	11	12	13	22	w21	w21	w22	w23
QQBI.28R3														22	w21	w21		w22
QBBI.A29R3														22	w21	w21		w22
QBBI.B29R3								5	15					22	w21	w21	w22	w23
QBQI.29R3	8	11								12	14	15	18	22	w21	w21	w22	w23
QQBI.29R3							6	5	7					22	w21	w21		w22
QBBI.A30R3							6	5	7					22	w21	w21		w22
QBBI.B30R3							6	5	7					22	w21	w21	w22	w23
QBQI.30R3	7	8	8	8	6		6			12	14	15	18	22	w21	w21	w22	w23
QQBI.30R3	7	8	8	8	6		6		12					22	w21	w21		w22
QBBI.A31R3							6		5					22	w21	w21		w22
QBBI.B31R3							7	8	5					22	w21	w21	w22	w23
QBQI.31R3	7	8								12	14	15	18	22	w21	w21	w22	w23
QQBI.31R3							7							22	w22	w22		w22
QBBI.A32R3							7							22	w22	w22		w22
QBBI.B32R3							7							22	w22	w22	w23	w24
QBQI.32R3	11	12	8	8	6		7			14	18	19	21	22	w22	w22	w23	w24
QQBI.32R3	6	7	8	8	6		7	8	13					22	w22	w22		w23
QBBI.A33R3							7	8	13					22	w22	w22		w23
QBBI.B33R3		6					7	8	8	13				22	w22	w22	w23	w24
QBQI.33R3	25	26								15	18	19	21	22	w22	w22	w23	w24

QUAD	weld LD1	weld Ld2	test LD1-LD2 line
QBQI.21R3	w21		w21
QBQI.23R3	w21	w21	w21
QBQI.25R3	w21		w21
QBQI.27R3	w22	w21	w22
QBQI.29R3	w22		w22
QBQI.31R3	w22	w21	w22
QBQI.33R3	w22		w22


Courtesy A. Musso



## 3-4 D-area: milestones to monitor

---

- end W20 (next week): finish all electrical connections and PAQs, except 2 ends
- W21: Bob's measurements
- earliest possible start for « first time activities »: e.g. AIV1 this week, US weld N-line, jumper welding
- close last W bellows: **end W25** (i.e. catch up 1 week)
- repairs following Bob's measurements (in all sectors): starting earliest W21 (after 3-4 D-area)




# Connection Cryostats

---


- 6-metre insulation U pieces (finally) delivered;
- Wear tests continuing: OK at 200 cycles with friction
- 2.5-metre pieces successfully inserted
- first trials with 6-metre pieces ongoing
- cutting of fixed point supports in-situ (difficult)
- order for blocking pieces for insulation out (W21)
- Overall short-term strategy discussed: intervene only in
  - 5-6: M3 Down in 11R5
  - 5-6: M1 Up, M3 Down, M1 Down in 11L6(bent)
  - 6-7: M3 Up&Down in 11L7
- Important, to be done (?): local monitoring of leakage current to ground in operation

Courtesy JP Tock






# Connection Cryostats: fixed points



Courtesy JP Tock




# CC: impact on schedule


---

- 5-6
  - ★ M3 Down in 11R5 + M1 Up, M3 Down in 11L6 + M1 Down in 11L6(bent)
    - Cold mass reclosed for W22
    - Repair of insulation in the shuffling module W23
    - Repair of QEDI.5L6 : W22
    - Reclosure of IC : W24
  
- 6-7
  - ★ M3 Up&Down on 11L7 :
    - Cold mass reclosed for W21
    - ICs reclosed for W22 then 2 weeks of leak test


Courtesy JP Tock




# Bob's measurements MB




Courtesy R. Flora



# Bob's measurements MQ



Courtesy R. Flora



# Overview CC

Summary of support position status										
Maximum distance between support (Nominal : 1000 +/- 5 mm)										
[m]	InspDate	M1Up	M2Up	M3Up	M1Ds	M2Ds	M3Ds	Total	Insp	Meas
11R1	28-Feb-08	OK	OK	OK	OK	OK	OK	11R1	Yes	No
11L2	6-Mar-08	OK	OK	OK	OK	OK	OK	11L2	Yes	No
11R2	10-Mar-08	OK	OK	1.39	OK	OK	1.01	11R2	Yes	Part
11L3	12-Mar-08	OK	1.17	1.76	OK	OK	1.5	11L3	Yes	Part
11R3	27-Mar-08	OK	OK	OK	OK	OK	OK	11R3	Yes	No
11L4	1-Apr-08	OK	OK	OK	1.01	1.04	1.04	11L4	Yes	Part
	2-Apr-09									
11R4	4-Apr-08	OK	OK	OK	OK	OK	OK	11R4	Yes	No
11L5	9-Apr-08	OK	OK	2.07	OK	OK	OK	11L5	Yes	Part
11R5	3-Feb-09	OK	OK	OK	OK	OK	1.57	11R5	Yes	Part
11L6	13-Feb-09	1.52	OK	1.28	1.87	1.2	2.16	11L6	Yes	Part
	31-Mar-09									
5L6*	20-Feb-09	OK	OK	OK	OK	OK	OK	5L6	Yes	Yes
11R6	18-Feb-08	OK	OK	OK	1.03	1.25	1.21	11R6	Yes	Part
	31-Mar-09									
11L7	19-Feb-08	OK	OK	1.5	OK	OK	1.8	11L7	Yes	Part
	6/16-Mar-09									
11R7	7-Feb-08	OK	OK	OK	OK	OK	OK	11R7	Yes	No
11L8	Not done	?	?	?	?	?	?	11L8	No	No
11R8	25-Feb-08	OK	OK	OK	1.14	OK	1.16	11R8	Yes	Part
11L1	26-Feb-08	OK	OK	1.7	OK	OK	OK	11L1	Yes	No
5L6* : 17th CC										
Only bent busbar seen is in 11L6 M1 downstream										
Endoscopy done AFTER powering cycle for : 4-5 (Up to 10.273 kA for RB & 10.897 kA for RQ)										
Endoscopy done AFTER powering cycle for : 5-6 (7-8)										
Endoscopy done before powering cycle for : 1-2, 2-3,3-4,6-7, 8-1 (7-8)										
	< 1.05 m									
	Not OK at 5 TeV [> 1.55 m for MQ; > 1.9 m for MB]									
	OK 5 TeV but not at ultimate [1.3 m < X < 1.55 m for MQ; 1.5 m < X < 1.9 m for MB]									
	OK ultimate [1.05 m < X < 1.3 m for MQ; 1.05 m < X < 1.5 m for MB]									
	?									
	1.87 Bent busbar									