




MMM and TEMB - 27 April, 2009

---

# Status Report of Magnet Work Week 17 / 2009

Francesco Bertinelli - TE/MSC

On behalf of - and with several contributions from - surface and IC teams




# Surface News Week 17/2009

	End activity week 14 - 2009		End activity week 15 - 2009	
	Magnets	Quantity	Magnets	Quantity
Cryostating		0	SSS279-SSS344	2
Cold testing	3383	1		0
Stripping		0	3383	1
Fiducialization	1071-1099-2035-2437-SSS219	5	3383	1
Beam screen integration	2035-2433-2438-2443-SSS208-SSS227	6	1071-1099-2437-SSS219	4
Tunnel preparation	1092-2108-2192-2443-SSS208-SSS227	6	1099-2035-2433-2438-SSS219	5
Installation (=pose)	2108-2192-2441-2443-SSS208-SSS227	6	1092-1099-2035-2433-2438-SSS219	6
	End activity week 16 - 2010		End activity week 17 - 2009	
	Magnets	Quantity	Magnets	Quantity
Cryostating		0		0
Cold testing	SSS344	1	SSS279	1
Stripping		0	SSS279-SSS344	2
Fiducialization		0	SSS279-SSS344	2
Beam screen integration		0	SSS344	1
Tunnel preparation	1071-2437-3383	3		0
Installation (=pose)	1071-2437-3383	3		0

- SSS344: planned installation Wednesday this week (W18)
- SSS279: planned installation Thursday this week (W18) [special effort from N. Bourcey & Colleagues to gain 2 days]

Courtesy A. Russo, N. Bourcey



# SSS344: SMI2, 24 April 16h

**From:** Nicolas Bourcey

**Sent:** 17 April 2009 15:28

**To:** Didier Chauville; Raymond Veness; Romuald Bihery; Pawel Borowiec; Patrick Bestmann; Monique Dupont; Gregory Maury; Marina Malabaila; Rachel Bullat; Fabien Antoniotti; Anna Wozniak; Christian Boccard; Hubert Gaillard; Ludovic Grand-Clement

**Cc:** Francesco Bertinelli; Michele Modona; Jean-Philippe Tock

**Subject:** Planning SSS-344

Chers collègues,

Voici le planning fait conjointement avec Didier pour

Lu 20/04: stripping

Ma 21/04: stripping - tests électriques (ACT + HV) - po

Me 22/04 a.m: fiducialisation

Me 22/04 p.m: lavage

Je 23/04 a.m: insertion BS - pointage BPM

Je 23/04 p.m: cintrage - début soudure

Ve 24/04: soudures

Lu 27/04: soudures - inspections de soudures - mise


Ma 28/04 a.m: tests de fuite - carto

Ma 28/04 p.m: montage cables BPM - instrumentati

Me29/04: transport point 4 - descente tunnel

Merci,  
Nicolas.





# SSS279: SMI2, 24 April 16h

**From:** Nicolas Bourcey

**Sent:** 22 April 2009 15:04

**To:** Nicolas Bourcey; Didier Chauville; Raymond Veness; Romuald Bihery; Pawel Borowiec; Patrick Bestmann; Monique Dupont; Gregory Maury; Marina Malabaila; Rachel Bullat; Fabien Antoniotti; Anna Wozniak; Christian Boccard; Hubert Gaillard; Ludovic Grand-Clement

**Cc:** Francesco Bertinelli; Michele Moder; Jean-Philippe Tock

**Subject:** Planning SSS-279

Chers collègues,

Voici le planning pour le montage de la SSS-279 au SMI2

Je 23/04: stripping - tests électriques (ACT + HV) – polarisation

Ve 24/04: fiducialisation - lavage

Lu 27/04: insertion BS – pointage BPM - soudures

Ma 28/04: soudures – inspections de soudures – mise en service


Me 29/04 a.m.: tests de fuite – carto

Me 29/04 p.m.: montage cables BPM – instrumentation

Je 30/04: préparation tunnel – transport point 4 – descente

Merci,  
Nicolas.






## MB2303 (B32R6) Test Program in SM18

---

- Test program discussed in detail, started
- Objectives:
  - Verify 49 n $\Omega$ ,
  - Monitor evolution in time with simulation of LHC lifetime (5 TeV then 7 TeV operation),
  - Estimate risk of such a defect to LHC operation
- Both current and thermal cycling

Courtesy M. Bajko




# Tunnel News 3-4 Week 17/2009

Courtesy A. Musso

IC	BR	SP	V	E	Vc	C'	Y	X	Pq	M	N-line
QBQI.19R3											
QQBI.19R3											V2 flange step
QBBI.A20R3											Damaged spools
QBBI.B20R3											
QBQI.20R3											
QQBI.20R3											Measure overvalue M1
QBBI.A21R3											
QBBI.B21R3											Cut all bridges
QBQI.21R3											
QQBI.21R3											
QBBI.A22R3											Double spacer
QBBI.B22R3											Cut all bridges
QBQI.22R3											V1 manual weld?
QQBI.22R3											
QBBI.A23R3											
QBBI.B23R3											
QBQI.23R3											
QQBI.23R3											
QBBI.A24R3											
QBBI.B24R3											
QBQI.24R3											
QQBI.24R3											No M1
QBBI.A25R3											No M2
QBBI.B25R3											De-braze M3
QBQI.25R3											
QQBI.25R3											
QBBI.A26R3											
QBBI.B26R3											
QBQI.26R3											
QQBI.26R3											
QBBI.A27R3											
QBBI.B27R3											

IC	BR	SP	V	E	Vc	C'	Y	X	Pq	M	N-line
QBQI.27R3											
QQBI.27R3											M3 flange damaged
QBBI.A28R3											
QBBI.B28R3											
QBQI.28R3											
QQBI.28R3											
QBBI.A29R3											
QBBI.B29R3											Broken cable
QBQI.29R3											
QQBI.29R3											Short spools
QBBI.A30R3											
QBBI.B30R3											
QBQI.30R3											Inst. 29-04 PM
QQBI.30R3											
QBBI.A31R3											
QBBI.B31R3											
QBQI.31R3											Leak E
QQBI.31R3											
QBBI.A32R3											
QBBI.B32R3											
QBQI.32R3											Inst. 30-04 PM
QQBI.32R3											
QBBI.A33R3											
QBBI.B33R3											Cut all bridges
QBQI.33R3											
QQBI.33R3											M1=M2 flanges damaged


	Brazing	Spool	V	E	M	X
Week 13	8	6	7	8	0	0
Week 14	9	7	10	11	3	0
Week 15	5	4	2	1	0	0
Week 16	5	1	7	7	0	0
Week 17	5	14	6	8	3	15




## Tunnel News 3-4: important issue

---

- Quality Control (specifically for electrical connections, cleaning of beam lines) has evolved to become quite more complex than in series production, e.g.
  - ~4 PAQs waiting for spools to be redone
  - ~3 13kA splices with higher resistance (to be redone?)
- Warning! Despite efforts, it is becoming increasingly difficult to maintain this enhanced QC without delays to the announced schedule, e.g.
  - Increased QC personnel (Megger measurements, handling of QC data on surface)
  - Bi-weekly ad-hoc NCR meetings




# Splice Megger measurements (copper)



- ~45 new measurements (new splices)
  - QBBI.B25R3 M3 desoldered: no obvious defect, usual missing Sn at busbar end
  - QQBI.20R3 M1 and M2: 4 high resistance cases in same IC !
  - QEBI.11L4 M1 redone: 19.6 n $\Omega$
  - sample test ongoing (cold shock, cycling)
- Courtesy C. Scheuerlein, G. Trachez






## Other sectors

---

- 7-8 and 8-1: W18 starting 12 SAM and 3 triplets, heavy load on IC resources
- 4-5, triplet 5L: opened for leak localisation. First results indicate leak to be in DFBX
- 5-6: work on Connection Cryostat ongoing (insertion of 6m insulation pieces, fixed point removal)
- 6-7: more PIMs cut to remove plastic chips identified by endoscopy (...and so on...)
- 1-2 and 6-7: closing of W bellows and leak-testing of VACSectors ongoing. W team moved to 6-7 to avoid coactivity with cabling.

Courtesy JP. Tock, N. Kos



# Pressure relief DN200 News

---

- All DN200 nozzles installed in arc dipoles W17
- Flatness corrections (grinding) ongoing in 6-7 (7L)
- W18: S108 start grinding away paint in 7-8, then 8-1 (preparation for 2010 shutdown, ALARA)
- W18: S107 start paint in 1-2 (1R) then 5-6 (5R) where leak testing is done
- W18: Dubna team installs nozzles on spare cryostats on surface
- drink this week ...

Courtesy M. Karppinen, JC. Perez