


MMM and TEMB - 30 March, 2009

Status Report of Magnet Work Week 13 / 2009

Francesco Bertinelli - TE/MSC


On behalf of - and with several contributions from - surface and IC teams



Surface News Week 13/2009


	End activity week 11 - 2009		End activity week 12 - 2009	
	Magnets	Quantity	Magnets	Quantity
Cryostating	SSS219 -(2445=spare)	2	2524=spare	1
Cold testing	1092-1099-2108-2192-2433-SSS208	6	1071-2035-(2437-2438-2442=spares)	5
Stripping	2103-2428-2441-2443-2446-2690-3118	7	1071-1092-1099-2108-2192-SSS225-SSS227-SSS364	8
Fiducialization	1085-2428-2441-2446-2690-3118	6	1092-2103-2443-SSS225-SSS227-SSS364	6
Beam screen integration	1085-2427-2444-3118-SSS203-SSS221	6	2103-2428-2441-2446-2690-SSS195	6
Tunnel preparation	2252-2429-2418-2435-SSS221-SSS369	6	1085-2427-2428-2444-2690-3118	6
Installation (=pose)	2252-2418-2429-2435-2440-SSS221-SSS369	7	1085-2427-2428-2444-2690-3118	6
	End activity week 13 - 2009		Planned week 14 - 2009	
	Magnets	Quantity	Magnets	Quantity
Cryostating		0		
Cold testing	SSS219-(2445=spares)	2		
Stripping	2035-2433-2437-2438-SSS208-SSS218	6		
Fiducialization	1092-2108-2433-2438-SSS208	5		
Beam screen integration	1092-2108-2192-SSS225-SSS364	5		
Tunnel preparation	2441-2103-SSS195-SSS203-SSS225-SSS364	6		
Installation (=pose)	2103-SSS195-SSS203-SSS225-SSS364	5		7 MB

Courtesy A. Russo, M. Modena, R. Bihery



“Ad-hoc EEWG” 24 March

- Need to handle electrical NC while production increases:
 - gaps: ~10% of cases, small, partial
 - quantify missing cross-section (20-30% OK)
 - try measure of electrical resistance




All values in microOhm

T=291 K


	0	1	2	4	8
0%	13.16	23.87	35.11	55.77	91.02
20%	12.69	13.63	13.75	13.82	13.86
40%	12.47	12.82	12.85	12.87	12.88
60%	12.35	12.52	12.54	12.54	12.55
80%	12.26	12.37	12.38	12.38	12.38
100%	12.21	12.27	12.28	12.28	12.28

T=293 K

	0	1	2	4	8
0%	13.26	24.05	35.37	56.17	91.61
20%	12.79	13.72	13.85	13.91	13.95
40%	12.57	12.91	12.95	12.96	12.97
60%	12.44	12.61	12.63	12.64	12.64
80%	12.36	12.46	12.47	12.47	12.47
100%	12.30	12.37	12.37	12.37	12.37





Courtesy A. Verweij, C. Scheuerlein




“Ad-hoc EEWG” 24 March

- Need to handle electrical NC while production increases:
 - missing solder near ends
 - if detected from visual inspection, then gamma rays
 - additional solder during IC, but end contact enough




3118 M3 BB2



3118 M3 BB1

Courtesy C. Scheuerlein




“Ad-hoc EEWG” 24 March

- Need to handle electrical NC while production increases:
 - spools “loose”, contact with stainless steel
 - pliozip, then glue
 - seek improvement, but not cut to re-weld




Courtesy C. Scheuerlein




“Ad-hoc EEWG” 24 March

- Recommendation on SSS006:
 - intervention on both ends (with copper shim)
 - special attention to make IC splice with zero gap
 - installation possible (W15)
- Lucio’s preference not to install: use SSS 344 instead (W18)




Courtesy H. Prin



Other Surface News

- MB3383: splice resistance measurements OK
- SSS279 has 1 week delay, now planned end W17-start W18
 - but with cold testing in series with SSS344 (a few days to a week) could become W19
- direct impact on 3-4 schedule



Installation Week 13/2009

Secteur 3-4


Situation semaine 13/09 (au 26.03.09)

Réinstallation des aimants semaines 14 (30.03.09 au 03.04.09) et 15 (06.04.09 au 09.04.09) + 16-17/09

<= Point 3																																
Function	A				B				C				G WITH JUMPER																			
Sub-sector G	25.03.09																															
	Docum (start)	LBBLA 3115	LBALA 1091	LBBLD 3099	SSS228	LBALA 3152	LBBLA 1130	LBALB 2054	SSS195																							
	7479.2	7494.8	7510.5	7526.1	7532.6	7548.3	7563.9	7579.6																								
	C19R8			Q19	C20R8	A20	B20	C20	Q20																							
	07.04.09				02.04.09				07.04.09				26.03.09				08.04.09															
	Docum (start)	LBBLA 2035	LBALA 1092	LBBLD 1099	SSS225	LBALA 1085	LBBLA 3118	LBALB 1071	SSS203																							
	7586.1	7601.70	7617.4	7633.0	7639.5	7655.2	7670.8	7686.5																								
	C21R8	A21	B21	C21	Q21	C22R8	A22	B22	C22	Q22																						
	LBALA 2430				LBALA 2790				LBBLD 2399				SSS243				LBALA 2436				LBBLA 2434				LBALB 2439				SSS 277			
	Docum (start)	7693.0	7708.6	7724.3	7739.9	7746.4	7762.1	7777.7	7793.4																							
	C23R8	A23	B23	C23	Q23	C24R8	A24	B24	C24	Q24																						
	27.03.09				09.04.09				06.04.09				06.04.09				03.04.09															
	Docum (start)	LBBLA 2103	LBALA 2739	LBBLD 2422	SSS219	LBALA 2438	LBBLA 2433	LBALB 2598	SSS208																							
	7799.9	7815.5	7831.2	7846.8	7853.3	7869.0	7884.6	7900.3																								
	C25R8	A25	B25	C25	Q25	C26R8	A26	B26	C26	Q26																						
	LBBLA 2428				LBALA 2690				LBBLD 1219				SSS055				LBALA 2437				LBBLA 2421				LBALB 2551				SSS369			
	Docum (start)	7906.8	7922.4	7938.1	7953.7	7960.2	7975.9	7991.5	8007.2																							
	C27R8	A27	B27	C27	Q27	C28R8	A28	B28	C28	Q28																						
	LBBLA 2419				LBALA 2342				LBBLD 2418				SSS221				LBALA 2435				LBBLA 2427				LBBLA 2444				SSS006->344			
	Docum (start)	8013.7	8029.3	8045.0	8060.6	8067.1	8082.8	8098.4	8114.1																							
	C28R8	A29	B29	C29	Q29	C30R8	A30	B30	C30	Q30																						
	LBBLA 2440				LBALA 3413				LBBLD 2429				SSS364				LBALA 2624				LBBLA 2252				LBBLA 2443				SSS279			
	Docum (start)	8120.6	8136.2	8151.9	8167.5	8174.0	8189.7	8205.3	8221																							
	C31R8	A31	B31	C31	Q31	C32R8	A32	B32	C32	Q32																						
	S16				01.04.09				01.04.09				03.04.09				LBALA 2177				LBBLA 1100				LBALB 1246				LQOBK 0202			
	Docum (start)	8227.5	8243.1	8258.8	8274.4	8280.9	8296.6	8312.2	8327.9																							
	C33R8	A33	B33	C33	Q33	C34R8																										

Point 4 =>

Courtesy H. Gaillard









3-4: IC Week 13/2009

IC	Inst	Align	Pre-insp	Start	BR	SP	V	E	C'	Y+X
QBQI.19R3										
QQBI.19R3										
QBBI.A20R3										
QBBI.B20R3										
QBQI.20R3	25/Mar									
QQBI.20R3	7/Apr									
QBBI.A21R3	7/Apr									
QBBI.B21R3	7/Apr									
QBQI.21R3	7/Apr									
QQBI.21R3	26/Mar	27/Mar	27/Mar							
QBBI.A22R3										
QBBI.B22R3	8/Apr									
QBQI.22R3	8/Apr									
QBQI.22R3										
QBBI.A23R3										
QBBI.B23R3										
QBQI.23R3										
QBBI.A24R3										
QBBI.B24R3										
QBQI.24R3										
QQBI.24R3	27/Mar	30/Mar	30/Mar							
QBBI.A25R3	27/Mar	30/Mar	30/Mar							
QBBI.B25R3										
QBQI.25R3	9/Apr									
QBQI.25R3										
QBBI.A26R3	3/Apr									
QBBI.B26R3	3/Apr									
QBQI.26R3										
IC	Inst	Align	Pre-insp	Start	BR	SP	V	E	C'	Y+X
QBQI.26R3										
QBBI.A27R3										
QBBI.B27R3										


Current week	
Brazing	8
Spool	6
V	7
E	8

Week 13	
Brazing	8
Spool	6
V	7
E	8

	Done current week
	Done
	Started
	Blocked
	Blocked by NCR
	Next activities


- Good progression but need to clear NC issues fast
- find "correct" balance of Quality and productivity, specifically w.r.t. rest of the machine

Courtesy A. Musso




3-4 Complete detailed Planning

SEC	Inter. number	IC from magnet installation	IC Survey Alignment	IC Pre-inspection	Weld Y1 V2	VAC test V1 V2	Sold. Main Bus bars	QC Inspection and US measurements	Ins. Main bus bars	Us weld spool	Insulate spool	PAQ	weld Y line	Y leak test	weld X line	VAC test X line				
	QBBL24R3				V08	V15iii	V09 T1	V10	V10	V11		V12	V10	V11	V14	V16				
	QBBL24R3				V08	V15iii	V09 T1	V10	V10	V11		V12	V10	V11	V14	V16				
SEC	Inter. number	VAC test K1, K2, C* line	weld M1,M2	weld M3	insert N line	cabling N line	HYQN	AIV 1	MPAQ	MHYQN	Weld N line sleeve	US weld N line	AIV 2	M to N weld	Insul. N line	Weld N sleeve	Wire N line Thermometer	IC certification and inspection before closure	Place MLI	Close V
	QBBL24R3	V18	V14	V14	V13i	V17ii	V17iii	V20i	V20iii	V21iii	V20ii	V20ii	V21i	V22i	V22ii	V22ii	V22ii	V23	V23	V23
	QBBL24R3	V20	V16	V17	V17i	V17ii	V19iii	V20i	V20iii	V21iii	V20ii	V20ii	V21i	V22i	V22ii	V22ii				
	QBBLA25R3	V20	V16	V17	V17i	V17ii	V19iii	V20i	V20iii	V21iii	V20ii	V20ii	V21i	V22i	V22ii	V22ii				
	QBBLB25R3	V20	V16	V17	V17i	V17ii	V19iii	V20i	V20iii	V21iii	V20ii	V20ii	V21i	V22i	V22ii	V22ii	V23	V24	V24	V24
F	Inter. number	QUAD	weld LD1	weld LD2	test LD1-LD2 line	test X line	inject Ile	Weld CY	Weld XB	Vac test CY-XB	test K C*	inj. Ile2	Weld KD1	Weld KD2	Weld CC*	Vac test KD1-KD2-CC*	Place MLI	Close Jumper		
	QBBL17R3	Q7R3	19/06/2007	19/06/2007	25/06/2007	0	*****	*****	*****	22/03/2007	39288	*****	*****	*****	*****	*****	31/07/2007	*****	*****	
	QBBL19R3	Q9R3	19/06/2007	19/06/2007	25/06/2007	0	*****	*****	*****	25/06/2007	39288	*****	*****	*****	*****	*****	31/07/2007	*****	*****	
	QBBL11R3	Q11R3	19/06/2007	19/06/2007	25/06/2007	0	*****	*****	*****	25/06/2007	39288	*****	*****	*****	*****	*****	31/07/2007	*****	*****	
	QBBL13R3	Q13R3	26/03/2007	26/03/2007	29/03/2007	0	*****	*****	*****	29/03/2007	39147	*****	*****	*****	*****	*****	*****	*****	*****	
	QBBL15R3	Q15R3	22/03/2007	22/03/2007	28/03/2007	0	*****	*****	*****	28/03/2007	39147	*****	*****	*****	*****	*****	*****	*****	*****	
	QBBL17R3	Q17R3	21/03/2007	21/03/2007	28/03/2007	0	*****	*****	*****	28/03/2007	39147	*****	*****	*****	*****	*****	*****	*****	*****	
	QBBL19R3	Q19R3	21/03/2007	21/03/2007	27/03/2007	0	*****	*****	*****	27/03/2007	*****	*****	*****	*****	*****	*****	*****	*****	*****	
	QBBL21R3	Q21R3	V20	V21	V21	V16	V19	V19	V19	V20	V19		V20	V20	V20	V21	V22	V22		
	QBBL23R3	Q23R3	V19	V19	V20	V16	V17	V17	V17	V18	V18		V19	V19	V19	V20	V21	V21		
	QBBLA25R3	Q25R3	V21	V21	V22	V19	V20	V20	V20	V21	V20		V21	V21	V21	V22	V23	V23		
	QBBLB25R3	Q25R3	V21	V21	V22	V19	V20	V20	V20	V21	V20		V21	V21	V21	V22	V23	V23		
	QBBL27R3	Q27R3	V21	V21	V22	V19	V20	V20	V20	V21	V20		V21	V21	V21	V22	V23	V23		
	QBBL29R3	Q29R3	V20	V21	V21	V19	V20	V20	V20	V21	V17		V18	V18	V18	V19	V22	V22		
	QBBLA30R3	Q31R3	V20	V20	V21	V19	V20	V20	V20	V21	V19		V20	V20	V20	V21	V22	V22		
	QBBLB30R3	Q33R3	V21	V21	V22	V16	V19	V19	V19	V20	V20		V21	V21	V21	V22	V23	V23		
	QBBL30R3	Q33L4	07/03/2007	07/03/2007	13/03/2007	0	*****	*****	*****	13/03/2007	39120	*****	*****	*****	*****	*****	*****	*****		
	QBBL32L4	Q31L4	01/03/2007	01/03/2007	09/03/2007	0	*****	*****	*****	09/03/2007	39120	*****	*****	*****	*****	*****	*****	*****		
	QBBL30L4	Q29L4	07/03/2007	07/03/2007	13/03/2007	0	*****	*****	*****	13/03/2007	39120	*****	*****	*****	*****	*****	*****	*****		
	QBBLB31R3	Q27L4	06/03/2007	01/03/2007	08/03/2007	0	*****	*****	*****	08/03/2007	39120	*****	*****	*****	*****	*****	*****	*****		
	QBBL31R3	Q25L4	01/03/2007	01/03/2007	08/03/2007	0	*****	*****	*****	08/03/2007	39115	*****	*****	*****	*****	*****	*****	*****		
	QBBLA32R3	Q23L4	06/03/2007	06/03/2007	13/03/2007	0	*****	*****	*****	13/03/2007	39094	*****	*****	*****	*****	*****	*****	*****		
	QBBLB32R3	Q21L4	05/03/2007	05/03/2007	08/03/2007	0	*****	*****	*****	08/03/2007	39094	*****	*****	*****	*****	*****	*****	*****		
	QBBL32R3	Q19L4	01/03/2007	01/03/2007	06/03/2007	0	*****	*****	*****	06/03/2007	39094	*****	*****	*****	*****	*****	*****	*****		
	QBBL18L4	Q17L4	05/03/2007	05/03/2007	09/03/2007	0	*****	*****	*****	09/03/2007	39094	*****	*****	*****	*****	*****	*****	*****		
	QBBLA33R3	Q15L4	01/03/2007	01/03/2007	06/03/2007	0	*****	*****	*****	06/03/2007	39094	*****	*****	*****	*****	*****	*****	*****		
	QBBLB33R3	Q13L4	26/03/2007	26/03/2007	30/03/2007	0	*****	*****	*****	30/03/2007	39094	*****	*****	*****	*****	*****	*****	*****		
	QBBL12L4	Q11L4	27/03/2007	27/03/2007	02/04/2007	0	*****	*****	*****	02/04/2007	0	*****	*****	*****	*****	*****	*****	*****		
	QBBL9L4	Q9L4	28/03/2007	28/03/2007	02/04/2007	39224	*****	*****	*****	02/04/2007	39218	*****	*****	*****	*****	*****	*****	*****		
	QBBL8L4	Q7L4	26/04/2007	26/04/2007	27/04/2007	0	*****	*****	*****	27/04/2007	39216	*****	*****	*****	*****	*****	*****	*****		




3-4: Activities after last magnet in place

		SSS Q30		MB A31		MB B31		MB C31							
"IC half-cell"															
IC name		1B Q1		1QB1		3B1A		3B1B		1B Q1					
		SSS Q26		MB A27 R		MB B27 R		MB C27 R		SSS Q27					
		MB A28 R		MB B28 R		MB C28 R		SSS Q28		MB A29 R					
		MB B29 R		MB C29 R											
IC name		QBQ1.26R	QQB1.26R	QBBI.A27R	QBBI.B27R	QBQ1.27R	with jumper	QQB1.27R	QBBI.A28R	QBBI.B28R	QBQ1.28R	QQB1.28R	QBBI.A29R	QBBI.B29R	QBQ1.29R
1	Magnet ready for installation														
2	Magnet transported														
3	Survey positioning /check														
4	QC: start IC														
5	Y: Solder Y line							W16							
6	He leaktest Y line							W16							
7	X: TIG weld							W17	W17	W17	W17	W17	W17	W18	
8	He leaktest X line							W17	W17	W17	W17	W17	W17	W18	
9	Jumper lines CY and XB: TIG welding							W18	W18	W18	W18	W18	W18	W18	
10	He leaktest CY and XB							W19	W19	W19	W19	W19	W19	W19	
11	C: TIG welding							W20							
12	EL QA: PAQ							W21							
13	M3: TIG welding	W17	W17	W17	W17	W17	W17	W17	W17	W17	W17	W17	W17	W18	
14	K1, K2, K-C collector: TIG welding	W18													
15	He leaktest KC line	W19	W19	W19	W19	W19	W19	W19	W19	W19	W19	W19	W19	W19	
16	Jumper lines KD1, KD2, CC: TIG welding	W20	W20	W20	W20	W20	W20	W20	W20	W20	W20	W20	W20	W20	
17	He leaktest KD1, KD2, CC							W21							
18	Jumper lines LD1, LD2: TIG welding							W22							
19	He leaktest LD1, LD2							W22							
20	Mount ML1							W23							
21	Position Z bellows							W23							
22	Z: TIG welding							W23							



3-4: Resource usage



Plus other orbital welds:


- K welds
- jumper welds (W19, 20, 21)
- PIMs outside D area (~ 180 welds)
- 6-7

4 TIG orbital teams (x2 MSC and x2 MME)


➤ ~120 welded joints per week

Proposal (QA impact): manual welding instead of orbital welding

Institut de Soudure for visual control




3-4: Resource usage



- W20 - W21: may need to prepare for “horaire decale” (6h to 14h, 14h to 22h) to minimise coactivity between AIV1 and welding teams

Or: weld outside D area.

- starting W14, 9h work days to reduce impact of lost holidays



Tunnel News: first W closures


Planning fermeture IC
en remettant le 1-2
avant le 6-7.

Secteur	1-2	3-4	5-6	6-7	Total	Cumule
W13			2		2	2
W14			3		3	5
W15			3		3	8
W16			3		3	11
W17	2		2		4	15
W18	3		1		4	19
W19	6				6	25
W20	3			3	6	31
W21				6	6	37
W22		1		5	6	43
W23		6			6	49
W24		7			7	56
W25					0	56
W26					0	56
W27					0	56
TOTAL	14	14	14	14		

ELQA
CoolDown


- Planning for closures with VSC
- W13: first 3 VAC subsectors pumping in 5-6 (A19R5, A23R5, A31R5)

Courtesy J.P. Tock



Tunnel News Week 13/2009

- 1-2: MB replacement work finished
- SAM work: all drilling (except 7-8 and 8-1) finished W13, good progress
- 4-5: triplet pressure relief holes in L5 machined
- 5-6: V arc SSS He gauges finished
- 6-7: MB2303 disconnected and loaded, reinstallation ongoing
- Connection cryostats: work ongoing
 - more cuts for inspections in 3-4
 - evaluation of alternatives to Nomex
 - qualification tests for Nomex



Pressure relief DN200 News

Schedule 19 MARCH						
Week	Total	Sector 1-2	Sector 3-4	Sector 5-6	Sector 6-7	Remarks
6	2		2			Surface
7	11		9			Surface
8	34	9	11	3		Surface &
9	87	20	16	12		Surface &
10	157	34	27	24		Surface &
11	269	41	5	30	26	
12	353			54	30	
13	428			45	39	
14	488				60	
15	565	30			13	
16	625	28	24			
17	672	6	74			
SUM		168	168	168	168	
Contract		DUBNA	All	S-107 DUBNA	S-107 S-108	

- 5-6: finished
- new plan includes holidays

Courtesy JC. Perez