

## LHC Arc and Special Interconnections: update


F. Bertinelli / AT-MCS

(on behalf of IC Team)

- Connection Cryostats repair
- Study for possible DFBA cable intervention
- Other points




## Connection Cryostats repair




- Welding procedure for vacuum tank improved: reduced deformations (thanks TS MME)
- Geometry measurements to be presented at next MARIC (TS MME)



## Study for DFBA cable intervention





From F. Savary, C. Urpin

- Mock-up being prepared (for end wk. 11/2008)
- Difficult and risky:
  - debraze (doubly overlapping cables, crimping plate)
  - new insulating inner piece
  - damage insulation, pulling cables etc.
  - do only if <u>really</u> necessary (but if so, better now than later)



## Other points

Sector	Status St
1-2	<ul> <li>Jack/concrete problem with SSS 19L2: concrete reinforced, but SSS 1 mm longitudinally from final corrected position</li> <li>we are checking for possible damage to IC components</li> </ul>
2-3	• 2 leaks being repaired, DFBA 2R: link, chimney current lead
4-5	<ul> <li>Consolidation starting wk. 12/2008</li> <li>Detailed planning prepared (from Montse Felip-Hernando)</li> <li>Resources: ~ 12 AT-MCS (6 FSU), 10 IEG, VAC, MEI</li> <li>Triplet Q1/Q2 and Q2/Q3 IC already closed</li> <li>Decided to cut 2 PIMs in case one found with deformed RF fingers</li> <li>Visite Inspection Commune being prepared (A. Musso, 13 March)</li> </ul>
6-7	One leaking He-guard repaired (leaking O-ring)
general	<ul> <li>Encourage to attend the refresher radioprotection course (but not affecting access until first beams circulate)</li> <li>Bellows for He-guard repairs in 4-5 (and 5-6) received at CERN</li> </ul>