

Status of Interconnect Works in the LHC Arcs and DS regions – weeks 19 and 20 (May 7 - 19, 2007)

C. Vollinger, AT-MCS (on behalf of the arc coordination team)


EDMS no. 844850

This report gives the status of the interconnect works in the LHC arcs and dispersion suppressor regions carried out during weeks 19 and 20 (May 7 - 19, 2007) in responsibility of the interconnection arc coordination team, starting with a general overview about the advancement per sector.

For the status of the VAC test, production rates, work progress, and number of operations foreseen and performed, data are reported for each sector separately.

The Dashboard

- Number of magnets in the tunnel: 1230 MB, 472 SSS, 112 LSS.



Data for General Advancement Plot is counted by number of interventions and grouped by activities as follows:

- IC preparation: Magnet alignment, IC pre-inspection, IC released for work,
- Electrical Interconnects & QA per halfcell: PAQ, US weld of spool pieces, brazing of main busbars,
- Cryo-Lines Welding & Testing: Welding of main busbar lines M1, M2, M3, weld K1 line, K2 line, K3 line, C' line, X line. Vacuum tests of K lines, C' line, X line.
- N-Line package: Insert N line, AIV 1, AIV 2, US welding of N line, weld of large sleeve for N line.
- Beam Pipes Welding & VAC tests. VAC sector test: Welding of V1, V2, E line and VAC tests V1, V2, E line. RF test magnet chain.
- Close W bellow and Jumper.
- VAC test for sector.

Sector coordination team:
F. Bertinelli, P. Fessia, A. Musso, M. Struik, C. Vollinger

<i>Sectors</i>	<i>Started</i>
4-5 7-8 8-1	finished
1-2 2-3 3-4 5-6 6-7 8-1	Yes

Sector 8-1 has been completed on 9-May-2007

Remarks:

1. The color coding of the general advancement plot matches the color coding of the other plots (snapshot and production rates).
2. The plots of the production rates also show the average production rate (IC/week) foreseen for the sectors and the ultimate production rates for the ideal case.
3. From week 9 on, we added a plot showing the general advancement per sector. For easy comparison, the starting dates in all plots is set to 1-Oct-06, except for sector 4-5.
4. **For sectors that are completed, we will suppress the plots and simple give the work status instead.**

Sector 1-2

- Welding of C' lines and X lines ongoing. VAC tests of Xlines started.




Fig. 1: Production rates in sector 1-2.




Fig. 2: General advancement view for sector 1-2.




Fig. 3: Snapshot of work progress in sector 1-2 showing the number of operations achieved in total with respect to the total number of operations necessary.

Sector 2-3

- Jumper activity started.
- E line is ready for test from Q11R2 to Q7R3




Fig. 4: Production rates in sector 2-3.




Fig. 5: General advancement view for sector 2-3.

Sector 2-3 Snapshot 19-May-2007




Fig. 6: Snapshot of work progress in sector 2-3 showing the number of operations achieved in total with respect to the total number of operations necessary.

Sector 3-4

- Repairs on Q11R4 finished, activity in DS-L4 zone resumed.
- Repairs on SSS500 in DS-R3 started.




Fig. 7: Production rates in sector 3-4.




Fig. 8: General advancement view for sector 3-4.




Fig. 9: Snapshot of work progress in sector 3-4 showing the number of operations achieved in total with respect to the total number of operations necessary.

Sector 4-5 (completed at 29-Apr-07)

- VAC tests are ongoing before the start of the consolidation phase.

Sector 5-6

- Closing of interconnects ongoing.




Fig. 10: Production rates in sector 5-6.




Fig. 11: General advancement view for sector 5-6.




Fig. 12: Snapshot of work progress in sector 5-6 showing the number of operations achieved in total with respect to the total number of operations needed.

Sector 6-7

- US welding of Nlines started.




Fig. 13: Production rates in sector 6-7.




Fig. 14: General advancement view for sector 6-7.




Fig. 15: Snapshot of work progress in sector 6-7 showing the number of operations achieved in total with respect to the total number of operations needed.

Sector 8-1

- Sector 8-1 completed at 9-May-07.




Fig. 16: Snapshot of work progress in sector 8-1 showing the number of operations achieved in total with respect to the total number of operations needed.

Vacuum Tests by Sector




Fig. 17: Status of the VAC tests in sector 2-3.




Fig. 18: Status of the VAC tests in sector 3-4.




Fig. 19: Status of the VAC tests in sector 5-6.




Fig. 20: Status of the VAC tests in sector 6-7.