


19th LMC - 17 June, 2009

Intervention Sector 4-5

Francesco Bertinelli - TE/MSC
(10 minutes)


On behalf of - and with several contributions from - surface and IC teams


If time/interest, also update on copper stabiliser resistance measurements




Sector 4-5


MBA (B16-C15)L5






13kA splices






Sector 45 - Cases studied

- Case A - No action:
 - Wk. 26: SK test & RF ball test
 - Wk. 27: Vacuum pumping
- Case B - 1 bad splice:
 - Wk. 26: SK test & RF ball test & start of opening
 - Wk.27-28: repairs and closure
 - Wk.29-30: Vacuum leak test and pumping
- Case C- 15 bad splice:
 - Wk. 26: SK test & RF ball test & start of opening
 - Wk.27-30: repairs and closure
 - Wk.31-32: Vacuum leak test and pumping
- Case D - all consolidation
 - Wk. 26: SK test & RF ball test
 - Estimated time for the works : 8 wks + 2wks for leak tests




Courtesy K. Foraz



4-5 Intervention Scenario i/ii

- Segment resistance measurements (“Bob’s”):
 - Both dipole and quadrupole lines
 - W26 ~ 22 to 24 June
- Cross-checking with R16 and repair of outlier
- RF Ball test and PIM replacements (arc ends?)
- Connection Cryostat 11L5, one busbar
- Pressure relief nozzles:
 - DN200 DS zones, 7R4 and 7L5
 - DN200 Central sector 31R4
 - DN200 1st MB outlier, 11L5 and 15L5
 - Total: 60 DN200 nozzles (35%)
 - DFBA pressure relief nozzles



4-5 RF Ball Test 24 June

RE: DN 200 - Message (HTML)

File Edit View Insert Format Tools Actions Help Adobe PDF

Reply Reply to All Forward

From: Paul Cruikshank Sent: Thu 11/06/2009 17:02
To: Katy Foraz
Cc: Berthold Jenninger; Vincent Baglin; Francesco Bertinelli
Subject: RE: DN 200

Hi Katy,


The RF ball test will be obligatory in 4-5 to check PIMs. So items in series from Monday 22nd June are:

- green light from cryo that room temp achieved.
- vent beam vac with N2 (0.5),
- open end bellows(0.5),
- RF ball test(0.5),
- reinstall end bellows(0.5),
- repump beam vac(primary) - overnight,
- repump beam vac(turbo) - (1),
- leak test end bellows - (0.5),
- remove mobile pumping groups (0.5).

Should be possible in 4-5 days but no grinding within 100m of Q7s.


Vincent & Berthold, please add necessary corrections.

Paul




4-5 Interventions Scenario ii/ii


- W25
 - Insulation vacuum all 14 VACSECs degraded to 300 mbar (16 June pm.), planned to be vented with tunnel air 19 June pm.
 - BLM dismounting, priority 5 VACSECs, following all the sector
 - Paint removal starting 18 June: careful with dust
- W26
 - 22 June: start opening W bellows etc.
 - Start segment measurements
 - Redouble attention for respect of safety and for fragile equipment




4-5 Interventions Resources

- Resources for IC work
 - Priority of existing resources on splices, PIMs and Connection Cryostat
 - Extended S108 FSU team for W openings (1 month to end July)
 - Returned 50% of S108 DN200 team (Dubna not available on short notice)
 - Discussions with EN-MME and BE-BI for DN200 support
- Issues forthcoming:
 - Priority 4-5 vs 6-7
 - More DN200 installed implies more VAC work and time when reclosing






6-7 M3 splice resistance (copper)



Courtesy R. Flora, C. Scheuerlein




M1&M2 Hit List 300K 3 sectors


Hit List		
∂R [Ω]	x [m]	Bus Segment Span
138.1u	19287	RQAT.[Q17L7<->Q15L7]e
111.6u	18859	RQOA.[Q25L7<->Q23L7]e
110.2u	18218	RQOA.[Q31R6<->Q33R6]e
107.6u	18271	RQOB.[Q32R6<->Q34R6]e
93.5u	18325	RQOA.[Q33R6<->Q33L7]e
89.9u	13977	RQAT.[Q14R5<->Q16R5]e
89.1u	14084	RQAT.[Q16R5<->Q18R5]e
85.4u	1824	RQOA.[Q32L2<->Q30L2]e
83.7u	18218	RQOA.[Q31R6<->Q33R6]i
83.4u	14832	RQOA.[Q30R5<->Q32R5]e
79.2u	13870	RQAT.[Q12R5<->Q14R5]e
75.3u	18111	RQOA.[Q29R6<->Q31R6]e
71.9u	18271	RQOB.[Q32R6<->Q34R6]i
69.0u	18378	RQOB.[Q34R6<->Q32L7]e
66.3u	15687	RQOA.[Q22L6<->Q20L6]e
65.0u	1824	RQOA.[Q32L2<->Q30L2]i
64.6u	968	RQAT.[Q20R1<->Q22R1]e
64.2u	18806	RQOB.[Q26L7<->Q24L7]e


- 3-4 came later, but no significant change to list
- 1st, 3rd and 4th outlier opened

Courtesy R. Flora





6-7 M1&M2 splice resistance (copper)







6-7 M (copper)






6-7 M1 space resistance (corridor)






Details of M1&M2 geometry in SSS



Courtesy R. Lopez



Last Minute

Re: - Message (HTML)

File Edit View Insert Format Tools Actions Help Adobe PDF

Reply Reply to All Forward [Icons]

From: Robert Henry Flora Sent: Wed 17/06/2009 14:19
To: Francesco Bertinelli
Cc: Howie Pfeffer
Subject: Re:

Attachments: Update 6-7 2 for Bob.pdf (852 KB); ATT21775969.htm (329 B)

Very interesting indeed !

Slide 5: Unfortunately, our segment measurements were artificially inflated by two bad temperature sensors. If we ignore the bad sensors:

	segment	R16
R(Q32-Q34)R6e [$\mu\Omega$]	68	52
R(Q31-Q33)R6e [$\mu\Omega$]	70	31

Shalom, Bob and Howie,

On 2009 Jun 17 , at 10:52 AM, Francesco Bertinelli wrote:

Courtesy R. Flora