

- Sequence of events
- Origin of the short
- Repair intervention
- Perspectives for the future


#### On behalf of many teams: MSC-LMF, EN-MME, CRG, VSC, ELQA,...



#### Sequence of events


 1. 15/08/09 Start of cool-down of sector Monitoring system was on
 2. 18/08/09 Defect identified on RB circuit Cool-down was stopped
 3. 20/08/09 Defect localised around dipole A12R6 Warm-up launched
 4. 24/08/09 Start of the repair intervention
 5. 02/09/09 Repair completed; insulation vacuum tested

#### Documented in NC 1016291




J.Ph. TOCK

LMC 22/09/2009




#### Detailed information for circuit RB.A67\_lead\_6





## Origin of the short


Beforehand analysis pre-localised the defect





### Repair intervention

- 1. Venting of insulation vacuum
- 2. Opening of interconnection, removing of thermal shields
- 3. Cutting of K hose, M3 sleeve and M3 bellows



5/18


J.Ph. TOCK

LMC 22/09/20



#### Repair intervention

4. Endoscope investigation with busbars interconnected



LMC 22/09/2009



Repair intervention
Splice quality control before de-soldering



QC results QBBI.A12R6 M3: QBBI.A12R6-M3-corridor R-16=11.4 μOhm (10.3 μOhn perfect) QBBI.A12R6-M3-cryoline R-16=11.2 μOhm (10.3 μOhm perfect) US test 6 out of 6 above threshold for both splices. LMC 22/09/2009



### Repair intervention

6. Splice de-soldering7. Trials to reproduce the short




Lyra moved over working range (and even more) Resistance varied from a minimum of 50 k $\Omega$  to G $\Omega$  but no clear short


LMC 22/09/2009



### Repair intervention

- 6. Manufacture insulating (polyethylene) pieces both to cover screws and U shape to be fixed on the busbar
- 7. In parallel, test at the surface on another dipole to validate procedure and tooling to carry out the intervention without drilling hole in the cold mass enclosure







# Insulation fault in sector 67 Repair intervention Install pieces in-situ (Very delicate operation carried out by MSC-LMF)

8.


Unscrewing 1 of the fixing screw and removing it

Introducing protecting piece



with ecobond







LMC

22/09/2009

# Insulation fault in sector 67 A Repair intervention Install pieces U shape piece on busbar (Very delicate operation carried out by MSC-LMF)

9.

Piece on the supporting tooling











10. Electrical validation of the insulation after repair

Segment to be tested from DFBA to A12.R6 \* 600 V / 60 sec External line (where the problem was found ) 1.9  $\mu$ A Internal line (where the problem was found ) 1.5  $\mu$ A

Results difficult to interpret surely due to conditions in cold mass (GHe at 1 bar from DFBA to Q11 at about 250K)

Two options : -Put 6 bar GHe : Cancelled for safety reasons / compensatory measures -Open the interconnect at the other extremity of the dipole and unsolder busbars Electrical test performed showing a leakage current of 300 nA So OK for reclosure

LMC 22/09/2009




QQBI.11R6 M3 splices (SSS500 series)





old

new



3/18 OCK



- Resoldering of splices
   115 mm in QBBI.A12R6 instead of 120 mm to gain margin when lyra fully compressed
   Quality Acquirance of redense apliance
- 12. Quality Assurance of redone splices

		old	new
QBBI.A12R6	QRL	11.2 μΩ	10.9 $\mu\Omega$ [5 mm shorter]
	Corridor	11.4 μΩ	10.9 $\mu\Omega$ [5 mm shorter]
QQBI.11R6	QRL	10.9 μΩ	10.9 μΩ
	Corridor	11.9 μΩ	-

LMC 22/09/2009



- 13. Reweld bellows
- 14. X-ray of bellows (butt weld)
- 15. Electrical insulation of the electrical connections
- 16. Reweld M3 sleeves and K hoses
- 17. Leak test of internal lines
- 18. Reinstallation of thermal shields (2 ICs)
- 19. Closure of the 2 ICs (Friday 28/08)
- 20. Pumping down of insulation vacuum
- 21. Electrical validation of repair (6 bars in CM / 2 bars in DFBs)
- 22. Leak tightness validation of insulation vacuum



#### Planning

Detailed planning done 2 weeks foreseen 3 [1] days gained Because IC reclosed before WE So pumping down time hidden

ID	0	Task Name	Duration	Start	Finish	Aug 24, '09 Aug 31, '09 T F S S M T W T F S S M T W T F
1	-	S6-7_A12R6_3287 Short	14.63 days?	8/20/09 8:00 AM	9/7/09 9:00 AM	
2		Warm-up VACSEC11R6	4 edays	8/20/09 8:00 A M	8/24/09 8:00 A M	CRYO
3		Empty CM/BS	4.16 edays	8/20/09 8:00 A M	8/24/09 11:50 AM	CRYO
4		Vent to atmospheric pressure	2 hrs	8/24/09 8:00 A M	8/24/09 10:00 AM	T vsc
5	11	Install equipment	1 day?	8/24/09 8:00 A M	8/24/09 4:00 P M	LMF
6	11	OK for intervention	10 mins	8/24/09 4:00 P M	8/24/09 4:10 P M	
7		Opening of IC	3 hrs	8/24/09 4:10 P M	8/24/09 7:10 P M	<mark>∐</mark> _LMF
8		Cut M3 / K	2 hrs	8/24/09 7:10 P M	8/25/09 9:10 A M	<mark>`</mark> _,LMF
9		Endoscope inspection	2 hrs	8/25/09 9:10 A M	8/25/09 11:10 AM	TLMF
10		ELQA before repair	2 hrs	8/25/09 9:10 A M	8/25/09 11:10 AM	<b>F</b> ELQA
11		QA of splices (US/R 16)	2 hrs	8/25/09 11:10 AM	8/25/09 1:10 P M	<mark>і і</mark> мғ
12		C ut bellows	3 hrs	8/25/09 1:10 P M	8/25/09 4:10 P M	рин
13		Unsolder splices	2 hrs	8/25/09 4:10 P M	8/25/09 6:10 P M	<mark>≚</mark> LMF
14		Open CM enclosure	6 hrs	8/25/09 6:10 P M	8/26/09 12:10 PM	<mark>`</mark> _LMF
15		Repair insulation	1 day	8/26/09 12:10 PM	8/27/09 8:10 A M	<mark>Ľ</mark> ⊥MF
16		ELQA after insulation repair	4 hrs	8/27/09 8:10 A.M	8/27/09 12:10 PM	ELQA
17		Weld nozzle on CM	3 hrs	8/27/09 12:10 PM	8/27/09 3:10 P M	<b>↓</b> LMF
18		LT nozzle weld	2 hrs	8/27/09 3:10 P M	8/27/09 5:10 P M	<mark>``</mark> _LMF
19		Weld cover on CM	3 hrs	8/27/09 5:10 P M	8/28/09 8:10 A M	<mark>≚</mark> _MF
20		US test of cover weld	2 hrs	8/28/09 8:10 A.M	8/28/09 10:10 AM	
21		LT of cover weld	1 day	8/28/09 8:10 A M	8/28/09 4:10 P M	VSC
22		Reweld bellows	2 hrs	8/27/09 12:10 PM	8/27/09 2:10 P M	<u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u></u>
23		Resolder splices	4 hrs	8/27/09 2:10 P M	8/27/09 6:10 P M	<mark>`</mark> MF
24		QA of splices (US/R16)	2 hrs	8/27/09 6:10 P M	8/28/09 8:10 A M	<mark>≚</mark> _LMF
25		Insulate splices	2 hrs	8/28/09 8:10 A M	8/28/09 10:10 AM	<b>₽</b> _MF
26		X-ray of bellows weld	4 hrs	8/27/09 4:00 P M	8/27/09 8:00 P M	<b><u> </u></b>
27		High Voltage - RB Qualification	5 hrs	8/28/09 10:10 AM	8/28/09 3:10 P M	ELQA
28	[	Reweld M3/K	4 hrs	8/28/09 3:10 P M	8/28/09 7:10 P M	LMF
29		LT M3/K	3 edays	8/28/09 7:10 P M	8/31/09 7:10 P M	vsc
30		Close IC	3 hrs	9/1/09 8:00 AM	9/1/09 11:00 A M	<mark>™_</mark> LMF
31		Pumping	3 days	9/1/09 11:00 A M	9/4/09 11:00 A M	v.
32		Leak detection	6 hrs	9/4/09 11:00 A M	9/7/09 9:00 AM	
33		Controlled Ptest @ 15 baers	6 hrs	9/4/09 11:00 A M	9/7/09 9:00 AM	
	-					* Popporteriorital

#### LMC 22/09/2009



## Insulation fault in sector 67 \* Perspectives for the future

- **6** sectors are below 60 K so most of thermal contraction done
- □ 3-4: Tmax in arc around 90 K / 8-1: Tmax around 110 K
  - No large motion expected any more
- **Risks** for this run is very limited
- □ Wearing effect + small margin
  - Similar cases for next thermal cycles can not be excluded
- Actions:
  - Prepare sets of insulating pieces
  - Procure more adequate tooling (surgical)
  - Integrate disconnection of both sides of the affected magnets from the beginning of the intervention for ELQA

#### Open issues

- Preventive actions ? Probably not ...
- **Reoccurrence** of similar problem : possible (wearing)


LMC 22/09/2009



#### Thank you for your attention

Special thanks to P Fessia for all the stolen slides

LMC 22/09/2009





- Sequence of events
- Origin of the short
- Repair intervention
- Perspectives for the future


#### On behalf of many teams: MSC-LMF, Main workshop, CRG, VSC, ELQA,...

LMC 22/09/2009



#### Sector 67 : RB circuit short to ground Intervention : Planning

\\cern.ch\dfs\Users\j\jtock\Public\Planning\_67Intervention.mpp (will be updated daily)





### Sector 67 : RB circuit short to ground Intervention : Main Milestones

Repair of insulation done and tested

Internal lines reconnected

Will be updated in daily emails

- 1. 25/8/09PM Localization of defect
- 27/8/09
   28/8/09
   31/8/09
   1/9/09

6. 4/9/09

- Leak test of internal lines IC reclosed
  - Repair completed; insulation vacuum tested.



Sector 67 : RB circuit short to ground Intervention : Reference documents

NC:	1016291			
ADI:	4175765			
AOC:	4171998			
Fire Permit:	4172321			
RadioProtecion:	(N Conan) informed.			
Elec consignation:	EN/MEF/LPC A1825			
Cryo work permit:	Should be OK at 12:00			
No intevention before this				

23/5 J.Ph. TOCK