


MMM and TEMB - 25 May, 2009

Status Report of Magnet Work Week 21 / 2009

Francesco Bertinelli - TE/MSC

On behalf of - and with several contributions from - surface and IC teams



Tunnel News 3-4 Week 21/2009

IC	BR	SP	V	E	C'	Y	X	Pq	M	K	N-I	A1	A2	N	MN	Jump
QBQI.19R3											C					
QQBI.19R3																
QBBI.A20R3																
QBBI.B20R3																
QBQI.20R3											C					
QQBI.20R3																
QBBI.A21R3																
QBBI.B21R3																
QBQI.21R3											C					
QQBI.21R3																
QBBI.A22R3																
QBBI.B22R3																
QBQI.22R3											C					
QQBI.22R3																
QBBI.A23R3																
QBBI.B23R3																
QBQI.23R3											C					Int
QQBI.23R3																
QBBI.A24R3																
QBBI.B24R3																
QBQI.24R3											C					
QQBI.24R3																
QBBI.A25R3																
QBBI.B25R3																
QBQI.25R3											C					
QQBI.25R3																
QBBI.A26R3																
QBBI.B26R3																
QBQI.26R3											C					
QQBI.26R3																
QBBI.A27R3																
QBBI.B27R3																

Cut bridges

Cut all bridges

Cut bridges

Leak-X-line

Int

No M1 (BB-Flange)

No M2 Double spacer


IC	BR	SP	V	E	C'	Y	X	Pq	M	K	N-I	A1	A2	N	MN	Jump
QBOJ.27R3											C					
QQBI.27R3																
QBBI.A28R3																
QBBI.B28R3																
QBOJ.28R3											C					
QQBI.28R3																
QBBI.A29R3																
QBBI.B29R3																
QBOJ.29R3											C					
QQBI.29R3																
QBBI.A30R3																
QBBI.B30R3																
QBOJ.30R3											C					
QQBI.30R3																
QBBI.A31R3																
QBBI.B31R3																
QBOJ.31R3											C					
QQBI.31R3																
QBBI.A32R3																
QBBI.B32R3																
QBOJ.32R3											C					
QQBI.32R3																
QBBI.A33R3																
QBBI.B33R3																

M3 flange damaged

X-to cut


	Brazing	Spool	V	E	M	X	K
Week 13	8	6	7	8	0	0	
Week 14	9	7	10	11	3	0	
Week 15	5	4	2	1	0	0	
Week 16	5	1	7	7	0	0	
Week 17	5	14	6	8	3	15	
Week 18	4	6	2	0	11	7	
Week 19	4	4	7	0	7	19	16
Week 20	5	7	0	9	0	2	0

Courtesy J.P. Tock





Tunnel News 3-4 D-area

- Some milestones:
 - Finished welding first jumper lines Q23R3
 - All line-N cabling finished
 - MPAQ successful last Friday !!! ELQA OK to close 19R3
- Coactivity impact with cabling minimised: no IC work in D-area next Friday
- ELQA under pressure this week: AIV2 tests, L4 MPAQ (next Wednesday), MHVQN next Thursday possible depending on ELQA
- need to make progress with other jumpers (weld M3, then k, then vacuum testing before welding jumper lines can start).




Connection Cryostats




- Good progress
- Insulation fixed points successfully mounted
- 5-6: ready to perform ELQA before starting rewelding (a further 10 days to W closing)
- but will need to reperform ELQA after R16 interventions

Courtesy A. Vande Craen, J.P. Tock




6-7 endoscopy



- Long and short plastic shimmings, RF fingers, coloured areas ...
- sometimes removal is successful, sometimes not ...
- V1: 1321m, 47.1% of total arc length
V2: 968m, 34.5% of total arc length
... and continues (until reach limit of endoscopy from a hole)
- 21 PIMs cut so far !

Courtesy P. Borowiec




80K radiation/thermal screens




- Damage occurred at both cool-down and warm-up
 - Improve assembly procedure of screens
 - Improve uniformity of temperature during cool-down operation, impact +1 day




Courtesy G. Ferlin, S. Claudet, J.P. Tock



1-2 M3 splice resistance (copper)



Courtesy R. Flora, C. Scheuerlein



Impact on W closing and VACSEC testing

Semaine		13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
Prévisionnel F						2	3	6	3									
Sect 1/2	A7L	2																
	A11L	2																
	A15L	2																
	A19L	2																
	A23L	2																
	A27L	2																
	A31L	2																
	A31R	1																
	A27R	1					x											
	A23R	1				x												
	A19R	1				x												
	A15R	1																
A11R	1																	
A7R	1																	
Réalisé	3				2	1												


Début Pompage
Test Hélium

ELQA


Prévisionnel F		2	3	3	3	2	1											
Sect 5/6	A7L	6																
	A11L	6				x												
	A15L	6		x	x	x	x											
	A19L	6			x		x											
	A23L	6			x			x										
	A27L	6			x	x												
	A31L	6			x	x												
	A31R	5	x	x														
	A27R	5		x	x													
	A23R	5	x	x														
	A19R	5	x	x	x													
	A15R	5		x	x													
A11R	5					x		x										
A7R	5																	
Réalisé	12	3	3	4	2													

- 1-2: IC closed >90%, 3/14 VACSECs testing
- 5-6: IC closed >90%, 12/14 VACSECs tested but some reopened
- 6-7: IC closed >75%, 2/14 VACSECs tested
- 3-4: IC closed >15%, now closing in L4, no VACSECs tested
- W Teams working on reopenings (for R16 and for plastic shimmings in 6-7) and thermal screen repairs


Courtesy A. Grimaud, P. Cruikshank, J.P. Tock




5-6 M3 splice resistance (copper)




Courtesy R. Flora, G. Trachez




5-6 M3 R16 vs quench data







5-6 M3 R16 vs quench data




10.5 $\mu\Omega$	31.8 $\mu\Omega$	10.7 $\mu\Omega$	11.0 $\mu\Omega$	10.8 $\mu\Omega$
10.7 $\mu\Omega$	13.0 $\mu\Omega$	10.5 $\mu\Omega$	11.6 $\mu\Omega$	10.6 $\mu\Omega$





Pressure relief nozzles

- TE: need for a common approach to He deflection outside pressure relief nozzles (SAM, triplets, DFBs)




Where do we stop cutting?


Courtesy R. Flora

Hit List			
∂R [Ω]	x [m]	Bus Segment Span	
59.9u	17331	RBAR.[A16R6<->C16R6]	OK
49.7u	17369	RBAR.[C16R6<->B17R6]	OK
45.4u	1380	RBAR.[B29R1<->A30R1]	OK
44.9u	8029	RBBL.[A29R3<->C29R3]	False alarm
42.3u	18469	RBAR.[B32L7<->C31L7]	Open W
42.1u	18416	RBBR.[B33L7<->C32L7]	Open W
39.3u	1541	RBBR.[B32R1<->A33R1]	OK
38.8u	18309	RBBR.[B34R6<->C34L7]	Open W
35.7u	1899	RBBR.[C30L2<->A30L2]	OK
35.6u	2594	RBAR.[C17L2<->A17L2]	OK
35.3u	8831	RBAL.[C25L4<->A25L4]	OK
34.8u	2578	RBBR.[A18L2<->B17L2]	Open 2 additional IC (1 free)
33.8u	17347	RBBR.[B16R6<->A17R6]	OK, came free
33.7u	18149	RBAR.[B31R6<->A32R6]	3 additional IC?
31.5u	18454	RBBR.[C32L7<->A32L7]	Open W, comes free
30.9u	2418	RBAR.[A21L2<->B20L2]	3 additional IC?


- Remember we are only dealing with warm M3 so far ...
- need to start repairs now (after 3-4)
- for a proper job need portable milling machine, so work sequentially (1-2, 5-6, 6-7)
- Open&cut down to $35 \mu\Omega$ (with some common sense exceptions below...), repair when $R16 > 20 \mu\Omega$




3-4 M3 splice resistance (copper)




Courtesy R. Flora




6-7 M3 splice resistance (copper)




Courtesy R. Flora




13kA splices







Sector 4-5


MBA (B16-C15)L5






13kA splices






QBQI.32R1-M3







Brased by Soste, 24 May 2007


Courtesy C. Scheuerlein



Gamma rays QBQI.32R1-M3




Courtesy C. Scheuerlein



QBBI.A25L4-M3


No copper connection, can move up and down slightly







Brased by Cescutti/Lepaih on
25/10/2006 (total 3 IC for the day)

22.1 $\mu\Omega$
C.S., 20.5.09

Courtesy C. Scheuerlein




Gamma rays QBBI.A25L4-M3




C.S., 20.5.09


Courtesy C. Scheuerlein



Estimation of isolated cable length in QBBI.A25L4-M3-cryoline-lyra side (+30 $\mu\Omega$)




Courtesy C. Scheuerlein




QBBI.A25L4-M3-cryoline Cu profiles



C.S., 20.5.09



US test QBBI.A25L4-M3-cryoline



C.S., 20.5.09