


MMM and TEMB - 29 June, 2009

Status Report of Magnet Work Week 26 / 2009


Francesco Bertinelli - TE/MS

On behalf of - and with several contributions from - surface and IC teams




Tunnel News

- Sector 3-4: last W closed Tuesday 23 June
 - Vacuum leak from left support MB2104 in 28L4 being investigated
 - Vacuum leak in one W connection being repaired
 - DN200 repainting to be done
- Sector 5-6: last W closed Friday 26 June
 - Vacuum leak in QBQI.19R5 being repaired
 - Vacuum leak from IFS box in B32L6 (MB2229) being investigated
- Sector 1-2: cool-down started
 - Quench heater (x3) problem, see ELQA




Tunnel News: Sector 6-7

- Is now the first priority, objective all closed for end W28
- Large workload: overall 67 M to be rewelded and W to be closed, 46 busbar splices to be resoldered, 25 (x5) spools for US welding
- Monday evening 29 June: transport ventilation units from 6 to 7, move all large machines
- Actions to protect fragile thermometer connections and pre-inspect/protect fragile PIMs and nested bellows
- Important: ELQA support needed this week (with short reaction times) to validate US spools



Tunnel News: Sector 4-5

- Connection Cryostat intervention started Monday 23 June: accident with M lines still under 3.5 bar (rel.), no injuries
- Endoscopy: supports of M3 Upstream in CC 11L5 in same position as 2008 intervention, no further movement
- Segment resistance measurements, MB and MQ
- RF Ball Test (Point 5 to Point 4, $\sim 2.5\text{ms}^{-1}$) passed Wednesday 24 June, both V1 and V2. If confirmed in other sectors will remove a constraint in future
- There will be no PIM intervention (no preventive replacement in QQBI.7R4, QQEI.11L5, QBQI.8L5)
- DN200 work started (S108 and EN-MME teams), all BLM removed/displaced, paint removal. Started DFBA L5.




RF Ball test

Courtesy B. Jenninger


The terminal window displays the output of an RF Ball test across multiple panes. Each pane shows a list of test results for different components, including component names, step numbers, and various parameters like H and V. Two red circles highlight specific entries: 'BPMCA.7R4.B1' in the top-middle pane and 'BPMR.5L5.B1' in the bottom-left pane.

Component	Step	H	V
BPMCA.7R4.B1	1716	21746	22236
BPMR.5L5.B1	583	3275	3755



DN200

SECTEUR 4-5		Ponçage	perçage DN 200	soudure manchette DN 200				
INTERCONNECTIONS	Peinture : date	date						
	équipes							
QDQI 7 R4			QBQI 24 L5			NON		
QQBI 7 R4	INEO	ok le 22/06/ 2 P	2 piquages	QQBI 23 L5	INEO	ok le 23/06/09/ 1 P	1 piquage	
QBBI 8 R4	INEO	ok le 22/06/ 1 P	1 piquages	QBBI B 23 L5	INEO	ok le 23/06/09/ 1 P	1 piquage	
QBQI 8 R4				QBBI A 23 L5	INEO	ok le 23/06/09/ 1 P	1 piquage	
QQBI 8 R4	INEO	ok le 22/06/ 2 P	2 piquages	QBQI 23 L5			NON	
QBBI 9 R4	INEO	ok le 22/06/ 1 P	1 piquages	QQBI 22 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QBQI 9 R4				QBBI B 22L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QQBI 9 R4	INEO	ok le 22/06/ 2 P	2 piquages	QBBI A 22L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QBBI 10 R4	INEO	ok le 22/06/ 1 P	1 piquages	QBQI 22L5			NON	
QBQI 10 R4				SECTEUR 4-5				
QQBI 10 R4	INEO	ok le 23/06/ 1 P	1 piquage					
QBBI 11 R4	INEO	ok le 23/06/ 1 P	1 piquage	INTERCONNECTIONS	ponçage	perçage DN 200	soudure manchette	
QBBI 11 R4	INEO	ok le 23/06/ 1 P	1 piquage		peinture :date	date	manchette DN 200date	
QBBI 11 R4	INEO	ok le 23/06/ 1 P	1 piquage		équipes		Commentaires	
QBQI 11 R4				QQBI 21L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QQBI 11 R4	INEO	ok le 23/06/ 1 P	1 piquage	QBBI B 21 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QBBI A 12 R4	INEO	ok le 23/06/ 1 P	1 piquage	QBBI A 21 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QBBI B 12 R4	INEO	ok le 23/06/ 1 P	1 piquage	QBQI 21 L5			NON	
QBQI 12 R4				QQBI 20 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QQBI 12 R4	INEO		1 piquage	QBBI B 20 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QBBI A 13 R4	INEO		1 piquage	QBBI A 20 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	
QBBI B 13 R4	INEO		1 piquage	QBQI 20 L5			NON	
QBQI 13 R4				QQBI 19 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QQBI 13 R4	INEO		1 piquage	QBBI B 19 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QBBI A 14 R4	INEO		1 piquage	QBBI A 19 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QBBI B 14 R4	INEO		1 piquage	QBQI 19 L 5			NON	
QBQI 14 R4				QQBI 18 L 5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QQBI 14 R4	INEO		1 piquage	QBBI B 18 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QBBI A 15 R4	INEO		1 piquage	QBBI A 18 L 5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QBBI B 15 R4	INEO		1 piquage	QBQI 18 L5			NON	
QBQI 15 R4				QQBI 17 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
QQBI 15 R4	INEO		1 piquage	QBBI B 17 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
				QBBI A 17 L5	INEO	ok le 22/06/09/ 1 P	1 piquage	à réaliser 4em priorité
				QBQI 17 L5			NON	



Sector 4-5 Plan W27

- Open W and cut M3 for 2 dipole outliers as of this morning Monday 29 June
 - QBBI.A16L5, QBQI.16L5, QQBI.15L5, QBBI.B18L5, QBBI.A18L5
- Splice Quality Control, R16 measurements, gammas
- Start splice repair Wednesday, ELQA Friday
- If we had an indication of potential beam effect on CC splices, we could have an aimed intervention ...
- Repeat segment measurements at more uniform temp?
- Further interventions only if discussed/approved LMC Wednesday
- As we stand, plan to close 4-5 end W28