



# Cryomagnets Interconnections

## ❖ Connection Cryostats

Status

Sector 1-2 : Q19 L2 : Concrete repair – Short circuit

## ❖ Consolidation of sector 4-5

Plug-in Modules replacement (adapted strategy)

DFB cables swap [F Savary]

Overview - Status

## ❖ Quick interconnection overview



# (Inter)Connection Cryostats Status

<u>Sector</u>	<u>Repair of ICCs</u>
1-2	Pending results of electrical investigation ; see next slide
2-3	Under repair ; end for beginning of W13
3-4	Start delayed (W11 to W12) End foreseen beginning W15 [Eastern, Open Days, in paral with 4-5]
4-5	L5 started ; end for W17 ; not priority
5-6	Afer warm-up (8th) - 3 units ?
6-7	Completed
7-8	Completed
8-1	Completed

- Geometry is under control ; presentation by TS-SU/MME next week at MARIC





# (Inter)Connection Cryostats Sector 1-2

- Yesterday morning (13/3) : TP4-B1 performed by ELQA (Preliminary test of the insulation at 50 V on main and spool circuits during the reparation of the connection cryostats)
- Short to ground detected on the MBA.A12 line of the dipole circuit.
- Fault localized between the dipole magnets at position C.19L2 and B.20L2.
- Connection cryostats not concerned by this problem.
- Diagnostics are ongoing to determine the exact location
- Closure of the ICC is proceeding anyway





# (Inter)Connection Sector 1-2

- Q19 L2 : [Documented in NC 890391]
- Displacement of : Tilt : 1.5 mrad ; Longi. : - 5 mm
- Systematic inspection launched by TS/IC
- Gamma-rays of PIMs : OK
- Concrete was repaired [TS/HE]
- Test with vacuum on one side : OK
- Busbars bellows deformed
- Coincidence ?



# Consolidation of sector 4-5

## PIMs replacement



Sequence of operations (if reasonable # of collapsed PIMs) :

**First on 18/3**

Ball test to localise failed PIMs (2 per beam line) to an accuracy of one half cell [4 per day]

Opening of the QQBI IC of this sector [*All sectors already vented but 1 with leak(s)*]

Measurements are taken to manufacture replacing PIMs

Cutting of the PIM on both lines – Endoscopic inspection (+/- 100m)

Installation of a replacement or dummy PIM - In parallel radar type measurement

Loop to clear the whole sector

Test of the photometer using **Time available for 24 PIMs**

In parallel, preparation of replacing PIMs

**Planned on 9-10/4**

Rewelding of PIMs – Ball test to validate the sector

Leak test of beam lines – Displace SSS downwards by 2 mm [*Starting W13 but not a priority*]

Reclosure of IC

Pumping and leak test of insulation vacuum – RF reference measurements

Unknowns :

Amplitude of the problem : Preliminary info next Tuesday / confirmed W13

So strategy to be applied ; if >> : systematic opening of IC and Gamma rays

Type of PIMs affected : Preliminary info next Tuesday / confirmed W13

# Consolidation of sector 4-5

Repair of 6 kA circuits  
in the DFBAs, [DFBLs and DFBLMs]

M. Pozzobon, F. Savary, C. Urpin

ICC

14<sup>TH</sup> MARCH 2008

# Scope of the work

- Intervene on the left/right sides of the ATM modules of the DFBAs, DFBLs and DFBLMs
  - ◆ Q7 to ATM module
  - ◆ ATM module to HCM module
- Disconnect up to 5, out the 12, 6 kA connections
- Reconnect them with correct arrangement/grouping (one set of 3 cables shall include +, - and neutral)
- Include all the necessary checks and recommissioning tests

# Example: case DFBAs




Figure 1. Schematic view of 6kA busbar routing in DFBA

Courtesy A. Perin




# Preparation work on surface



- Launched at the beginning of last week
- To verify the technical feasibility
- To estimate the amount of work and time needed
- To provide hints to help decision
- To anticipate the necessary tooling and replacement pieces

# What has been done so far

- Work carried out by
  - ◆ Claude Urpin, Marc Pozzobon, Frédéric Kolakowski (FSU)
- Technical background recovered from Luc Oberli and Angelo Bonasia deeply involved during the production
- Mock-up recovered from the production in 183
  
- 12 connections were made
  - ◆ 3 of them insulated
  - ◆ 4 of each type
  
- De-brazing trials were carried out, one on the mock-up



# Mock-up and method



# What's coming next?

- De-braze other 4 connections
- Re-braze the 5 connections and relocate them in the central region of the assembly
- ... with a mechanical support made out of insulation material
- Hopefully, ready by next Tuesday 18/3 evening

# Preliminary feedback

- Technically feasible?
- Easy?
- Risky?
  - ◆
  - ◆
- Will it possible to do the 2 sides, R4 and L5, in the 6 weeks given?
- Tooling “quasi” available
- Yes
- Certainly not!
- Yes
  - ◆ Spacer difficult to remove/put in place
  - ◆ We may provoke/reveal shorts to ground
- Not sure at all, one side yes. Probably 4 weeks needed per side

# Options :

- “Use as is”
  - ☺ : Commissioned system so no risk to introduce or reveal a defect
  - ☺ : Less work
  - ☹ : Procedure will not be established and validated in-situ
  - ☹ : If intervention necessary later, will be in “radioactive” environment  
[Anyway for the other cases]
- Repair both DFBAAs
  - ☺ : Procedure will be established and validated in-situ
  - ☺ : Less interventions later in “radioactive” environment
  - ☹ : More work, never done before in these conditions ; risk on schedule
  - ☹ : Risk to introduce or reveal a defect
- Repair one DFBA and then ...
  - ☺ : Procedure will be established and validated in-situ
  - ☺ : Less interventions later in “radioactive” environment
  - ☹ : Limited risk on schedule as only one intervention
  - ☹ : Risk to introduce or reveal a defect
- **DECISION TO BE TAKEN SOON (Clock is launched): Next MARIC ?**  
**Difficult to balance “necessity” of intervention and risk to create or reveal a defect**



# Consolidation of sector 4-5

## Leaks to repair

Arc / Potentially recurring – Risk level : Low

It was possible to leave with it so ...

### Interventions :

1. VACSEC 7R4 (NC847504) – CM leak to insulation vacuum of  $1 \cdot 10^{-5}$  mbar l /sec  
In DS zone, additional mobile turbo pumps are used  
Test are on-going ; will be independent from the rest of the arc
2. VACSEC 15R4 – C' K leak to insulation vacuum of  $6 \cdot 10^{-6}$  mbar l /sec  
Disappeared during localisation ; leak not present anymore  
Sector vented
3. Check of beam lines leak tightness : on-going
4. Q17L5 and Q29R4 (NC 826696 and 820313) – leak air to insulation vacuum – temporary solution now but to be consolidated by AT-VAC

### Risks / Unknowns :

1. Time for localisation – Extra openings to support leak localisation work
2. New leaks created by/during warm-up

☺ None



# Consolidation of sector 4-5

1	Plug-in modules	1 st ball test next Tuesday
2	Photometer test	Planned 9-10/4
3	Y lines	IC opened, strategy defined
4	Helium guards	Endoscopic inspection next Monday
5	Leaks	1 disappeared / 1 under localisation
6	Triplet 5L	QRL jumpers under cutting / in advance
7	Q5R4	Opening next Tuesday for investigation
8	Connection Cryostats	Started
9	CC splices	Not critical
10	DFBs cables	To be decided soon for DFBAAs





# Quick IC overview

Sector	On-going
1-2	Short circuit / ICC repair
2-3	ICC repair
3-4	Repair of ICC delayed to next week
4-5	Consolidation started
5-6	Cold
6-7	Cool-down
7-8	Cool-down
8-1	Cool-down

17 ICs opened:

14 in the arc:

6 for CC, 8 in 4-5

3 in LSS : L5 triplet

DFBX/Q3 + 2 jumpers

## LHC SECTORS OPENINGS FOLLOWUP

	1-2	2-3	3-4	4-5	5-6	6-7	7-8	8-1		1-2	2-3	3-4	4-5	5-6	6-7	7-8	8-1
	1R	2R	3R	4R	5R	6R	7R	8R		2L	3L	4L	5L	6L	7L	8L	1L
Q0Q2: 7 R										Q0Q2: 34 L							
Q0Q2: 7 R										Q0Q2: 34 L							
Q0Q2: 8 R										Q0Q2: 33 L							
Q0Q2: 8 R										Q0Q2: 33 L							
Q0Q2: 9 R										Q0Q2: 32 L							
Q0Q2: 9 R										Q0Q2: 32 L							
Q0Q2: 10 R										Q0Q2: 31 L							
Q0Q2: 10 R										Q0Q2: 31 L							
Q0Q2: 11 R										Q0Q2: 30 L							
Q0Q2: 11 R										Q0Q2: 30 L							
Q0Q2: 11 R										Q0Q2: 29 L							
Q0Q2: 11 R										Q0Q2: 29 L							
Q0Q2: 12 R										Q0Q2: 28 L							
Q0Q2: 12 R										Q0Q2: 28 L							
Q0Q2: 13 R										Q0Q2: 27 L							
Q0Q2: 13 R										Q0Q2: 27 L							
Q0Q2: 14 R										Q0Q2: 26 L							
Q0Q2: 14 R										Q0Q2: 26 L							
Q0Q2: 15 R										Q0Q2: 25 L							
Q0Q2: 15 R										Q0Q2: 25 L							
Q0Q2: 16 R										Q0Q2: 24 L							
Q0Q2: 16 R										Q0Q2: 24 L							
Q0Q2: 17 R										Q0Q2: 23 L							
Q0Q2: 17 R										Q0Q2: 23 L							
Q0Q2: 18 R										Q0Q2: 22 L							
Q0Q2: 18 R										Q0Q2: 22 L							
Q0Q2: 19 R										Q0Q2: 21 L							
Q0Q2: 19 R										Q0Q2: 21 L							
Q0Q2: 20 R										Q0Q2: 20 L							
Q0Q2: 20 R										Q0Q2: 20 L							
Q0Q2: 21 R										Q0Q2: 19 L							
Q0Q2: 21 R										Q0Q2: 19 L							
Q0Q2: 22 R										Q0Q2: 18 L							
Q0Q2: 22 R										Q0Q2: 18 L							
Q0Q2: 23 R										Q0Q2: 17 L							
Q0Q2: 23 R										Q0Q2: 17 L							
Q0Q2: 24 R										Q0Q2: 16 L							
Q0Q2: 24 R										Q0Q2: 16 L							
Q0Q2: 25 R										Q0Q2: 15 L							
Q0Q2: 25 R										Q0Q2: 15 L							
Q0Q2: 26 R										Q0Q2: 14 L							
Q0Q2: 26 R										Q0Q2: 14 L							
Q0Q2: 27 R										Q0Q2: 13 L							
Q0Q2: 27 R										Q0Q2: 13 L							
Q0Q2: 28 R										Q0Q2: 12 L							
Q0Q2: 28 R										Q0Q2: 12 L							
Q0Q2: 29 R										Q0Q2: 11 L							
Q0Q2: 29 R										Q0Q2: 11 L							
Q0Q2: 30 R										Q0Q2: 10 L							
Q0Q2: 30 R										Q0Q2: 10 L							
Q0Q2: 31 R										Q0Q2: 9 L							
Q0Q2: 31 R										Q0Q2: 9 L							
Q0Q2: 32 R										Q0Q2: 8 L							
Q0Q2: 32 R										Q0Q2: 8 L							
Q0Q2: 33 R										Q0Q2: 7 L							
Q0Q2: 33 R										Q0Q2: 7 L							
Q0Q2: 34 R																	
Q0Q2: 34 R																	